

# UNDERGROUND STORAGE TANK SYSTEM INSTALLATION INSPECTION REPORT

*For Use by Unidocs Member Agencies or where approved by your Local Jurisdiction*

Facility Name: \_\_\_\_\_ Bldg. No.: \_\_\_\_\_

Address: \_\_\_\_\_ City: \_\_\_\_\_ Zip: \_\_\_\_\_

Project Contact: \_\_\_\_\_ Contact Phone No.: \_\_\_\_\_

Item Inspected	Inspection Date	Inspector Sign-Off	Time On Site
Tank holiday test(s) (for steel tanks) prior to installation in excavation.			
Tank soap test (for fiberglass tanks) prior to installation in excavation.			
Verification of tank set and anchorage in excavation.			
Primary and secondary tank pressure/soap test after placement in excavation.			
Primary piping and vapor recovery piping pressure test.			
Secondary piping and vent piping pressure test.			
Secondary containment lake tests.			
Visual inspection of piping to ensure proper slope prior to covering.			
Complete functional test of tank and piping monitoring system(s).			
Tank and piping integrity tests.			
Full functional test of dispenser emergency electrical shut-off.			
Signs.			
Fire extinguishers.			
Hazardous Materials Business Plan Submitted/Updated			
Other (specify).			

**Comments/Special Conditions:** \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Signature of Contractor/Authorized Agent: \_\_\_\_\_ Date: \_\_\_\_\_